Sl	DESCRIPTION	DETAILS
19	Whether original application of contractor enclosed	Yes
20	The balance work to be executed	
21	Approximate time required for completion on the work	60 Days
22	Work charge establishment expenditure incurred after expirey of the due date of completion	
23	Wether notice as per clause (2) of aggreement if so, No	NO
24	Weather Reply received action taken on the contractor	–
25	Rate of Fine recommended by Asst.Executive Engineer	Recommanded Without Penalty
26	Remarks of Executive Engineer	The Grade is may be given for

ASSISTANT ENGINEER
Ward No 13

EXECUTIVE ENGINEER
Dasarahalli Division

ASSISTANT EXECUTIVE ENGINEER
Shettyhalli Sub Division

Assistant Executive Engineer
Shettyhalli Sub -Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

As recommended by EE (Schedule)

EE to finalise

ಮುಖ್ಯ ಕಾರ್ಯನಿರ್ವಾಹಕರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

BRUHATH BANGALORE MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl	DESCRIPTION	DETAILS
1	Name of the work	Improvements to roads & drains in Ward No 13 Mallasandra, Shettyhalli sub Division
2	Estimated cost and Technical Sanction NO and Date	Rs.25.00 Lakhs, T.S No.98/20-21, 07.11.2020
3	Amount of Tender	2140459.00
4	Job Code No	013-20-000016
5	Name & Address of the contractor	Kemparaju N
6	Aggrement No & Date	EE/DD/AGR/172 /20-21, Dt.01.02.2021
7	No. & Date Under which the woirk order has been issued	EE/DD/WO/172 /20-21, Dt.01.02.2021
8	Time limit Originally fixed for completion of time	90 Days
9	Date of application of contractor requesting for extension	
10	Date of receipt of application in Sub Division	
11	Weather time extended	No
12	Due date of Starting the work	01.02.2021
13	Due date of completion of the work	01.05.2021
14	Actul Date of completion of the work	30.04.2021
15	Progress achieved during first extension	–
16	Time extension period applied for	01.05.2021 to 01.07.2021
17	No of Days	60 Days
18	Time Extension Recommended	01.05.2021 to 01.07.2021 60 Days